

List of sanctioned scheme with present Status as on 28-09-2015 of PMGSY Division Kishtwar

S.No	Name of the Schemes	Stage	Phase	Length	Sacntion Cost	Comm. Expenditure	Status
1	Kundal to Jar via Tata Pani	I	III	3.00	140.00	0	Scheme submitted for desanctioned due to alignment alteration
2	Dunadi to Bunjawh road from Kewa pull to Kether	I	IV	6.775	268.14	161.75	Completed for Satge -1st
3	Km 10th Kistwar paddar road to village Dool	I	IV	2.300	77.39	0.17	Desanction scehem already executed by R&B Department
4	Palmar lower to Palmar Upper (Rakna Ziarat Sharief)	I	V	6.40	206.24	105.44	Completed for Satge -1st
5	Balance work Km 10th of Kurya Keshwan link road to Keshwan (Nagni)		V	15.90	610.72	567.36	Original contract terminated due to non-proformance and balance work in progress
6	Construction of road from Kurya Keshwan road to Shanana	I	V	10.375	385.03	374.74	Completed for Satge -1st
7	Link road from Agral to Karool	I	V	1.70	108.40	70.52	Completed for Satge -1st
8	Shalimar to Trigam	I	V	11.50	476.04	351.14	Completed for Satge -1st
9	Km 25th Padder road to Bagna	I	VI	11.50	371.45	277.48	Completed for Satge -1st
10	Kwar Km 18th Padder road to Cherjee	I	VI	7.95	483.07	0	Work not taken up due to non-availability of bridge at take off point (NHPC)
11	Kandni to Ohli	I	VI	14.00	1041.65	138.02	Work held up due to alteration in alignment
12	Balance work Shiv Nagar to Sarnawan	I	VI	13.35	627.47	384.87	Original contract foreclosed and the balance work in progress
13	Balance work K. K. road Km 9th to Dhabadan	I	VI	6.00	405.40	237.75	Original contract terminated due to non-proformance and balance work in progress
14	Gulab Garh to Ligri	I	VI	13.575	862.73	215.04	Original contract terminated due to non-proformance and balance work in progress
15	Balance work Atholi to Palali	I	VI	18.00	1642.58	347.73	Original contract terminated due to non-proformance and balance work in progress
16	Km 20th RD-775 (Tipri) to Km 26th RD-825 (Patnazi)	I	VI	6.05	252.30	246.28	Completed for Satge -1st
17	Palali to Machail	I	VII	13.05	1006.27	0	Approch not available

18	Chalasu to Tatani	I	VII	12.45	839.97	648.07	Work in progress likely due to completed by 12/2015
19	Km 5th TKN Rd to Mori	I	VII	15.25	1017.1	691.6	Work in progress
20	Karool to Bhadat	I	VII	14.08	1120.11	423.91	Original contract foreclosed and the balance work in progress
21	Drabshalla to Bhugrana	I	VII	8.00	474.63	403.08	Completed for Satge -1st
22	Baghna to Dachla	I	VII	4.895	310.62	283.37	Completed for Satge -1st
23	Duri to Ghan	I	VII	6.295	391.65	198.61	Work in progress
24	Galhar to Chiccha(Balance Work)	I	VII	15.30	1697.64	173.02	Original contract terminated due to non-performance and balance work in progress
25	63 mtr span single lane through motorable bridge over river Cehrab in km. 1st RD 600-700 on Kandni Ohli road.	LSB	VII		180.02	39.08	Work held up due to alignment dispute on road
26	Machhipal to Chamoti	I	VIII	10.00	1043	119.15	work in progress
27	Patnazi to Kither	I	VIII	15.50	1544.15	371.97	Work held up due to forest clearance as on date.

Executive Engineer
PMGSY Division
Kishtwar

List of sanctioned scheme for Stage-II with present Status as on 28-09-2015 of PMGSY Division Kishtwar

S.No	Name of the Schemes	Stage	Phase	Length	Sacntion Cost	Comm. Expenditure	Status
1	Machhipal to Chamoti	II	VIII	10.00	319.76	0	Stage-1st yet to complete
2	Patnazi to Kither	II	VIII	15.50	568.32	0	Stage-1st yet to complete
3	Agral - Karool	II	IX	1.70	93.25	0	In Tendering process
4	Gulabgarh - Ligri	II	IX	13.570	839.90	0	Stage-1st yet to complete
5	K.K road Km 9th - Dharbadan	II	IX	6.00	311.38	0	Stage-1st yet to complete
6	Km20th RD775 Tipri - Km 26th RD825 Patnazi	II	IX	6.050	279.29	0	In Tendering process
7	Kewa Pul - Kither Stage-II	II	IX	6.775	341.61	0	In Tendering process
8	K.K. road Km 6th - Shanana Stage-II	II	IX	10.375	444.42	0	In Tendering process
9	Shalimar - Trigam Stage-II	II	IX	11.50	482.80	0	In Tendering process
10	Km 25th Padder road - Bagna	II	IX	11.50	471.00	0	In Tendering process
11	Lower Palmar - Upper Palmar Stage-II	II	IX	6.40	260.01	0	In Tendering process
12	Shiv Nagar - Saranwan	II	IX	13.35	588.08	0	Stage-1st yet to complete

Executive Engineer
PMGSY Division
Kishtwar